

RESOLUTION NO. 2007-723

Adopted by the Sacramento City Council

October 2, 2007

CHANGE ORDER #7: MAIN AVENUE BRIDGE REPLACEMENT PROJECT (PN: TF07)

BACKGROUND

- A. The prior bridge, a timber structure originally constructed in 1938, was exhibiting damage due to timber decay and deterioration of the concrete deck. The bridge had been repaired and rehabilitated on various occasions, had exceeded its useful life, and was in need of replacement. The Main Avenue Bridge Replacement Project (PN: TF07) replaced the existing Main Avenue Bridge over the Natomas East Main Drain Canal (NEMDC) with a new four lane bridge extending over the Union Pacific (UP) Railroad. The new bridge eliminates the at-grade crossing of the UP Railroad.
- B. Change Orders No. 1 through 6 totaled \$480,803 and compensated MCM Construction, Inc. for additional work requested by the City Utilities Department, delay costs caused by traffic control conflicts, additional work, removing unsuitable material and other activities which were necessary to complete the project.
- C. The project was completed in July 2007 and Change Order No.7 will compensate the contractor for balancing all project items, stamped concrete bridge median, Java City driveway modifications, Northgate and Manuel Joseph median/driveway modifications, Ebarra frontage changes, and sidewalk/median bridge joint cover plates in the amount of \$389,980.
- D. This project was awarded to MCM Construction, Inc. in the amount of \$13,179,661 by City Council on March 1, 2005. Total Change Orders including No. 7 total \$870,784 or 6.61% of the construction bid.

BASED ON THE FACTS SET FORTH IN THE BACKGROUND, THE CITY COUNCIL RESOLVES AS FOLLOWS:

Section 1. The City Manager is authorized to execute Change Order No.7 to Contract # 2005-015, (a Balancing Change Order) in the amount of \$389,980 with MCM Construction, Inc. for the Main Ave Replacement Project (PN: TF07).

Table of Contents:

Exhibit A: Map of Main Avenue Bridge Replacement Project (PN: TF07)

Adopted by the City of Sacramento City Council on October 2, 2007 by the following vote:

Ayes: Councilmembers Cohn, Fong, Hammond, McCarty, Pannell, Sheedy, Tretheway, and Waters.

Noes: None.

Abstain: None.

Absent: Mayor Fargo.



Kevin McCarty, Vice-Mayor

Attest:



Shirley Concolino, City Clerk

Location map for:
MAIN AVENUE BRIDGE REPLACEMENT
(PN: TF07)

